

Michelle Baillargeon Construction Services

	Task Name	Scheduled Start	Duration	Aug 3 '26							Aug 10 '26							Aug 17 '26							Aug 24 '26						
				S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
1	Put Up Signs and TOMs	Fri 7/31	4 days																												
2	Mobilize Barrels For Road Closure	Wed 8/5	1 day																												
3	Road Closure	Thu 8/6	0 days																												
4	Mill Intersection at 7am	Thu 8/6	1 day																												
5	Afternoon: Trucks to Bring in 304.4 Gravel	Thu 8/6	1 day																												
6	Lay Out All Saw Cuts	Thu 8/6	1 day																												
7	Remove Signs, Return to Town Yard	Thu 8/6	1 day																												
8	Mobilize Pipe and Drainage Structures	Thu 8/6	1 day																												
9	Sawcut All Cut Marks	Fri 8/7	1 day																												
10	Mark Remaining Cuts to be Made	Fri 8/7	1 day																												
11	Remove Asphalt As it is Cut (both Exc.)	Fri 8/7	1 day																												
12	Sawcut Pavement, incl. Structures	Fri 8/7	1 day																												
13	Mobilize Pipe, Structures, Bedding Stone	Fri 8/7	1 day																												
14	Place Light Pole Bases and Conduit	Fri 8/7	1 day																												
15	Salvage Curb (290 LF)	Fri 8/7	1 day																												
16	Remove Asphalt/ Concrete Front St. Area For Light Pole Bases and Conduit by 7am	Fri 8/7	1 day																												
17	Structures and Pipe to be Placed (Use 78)	Fri 8/7	2 days																												
18	Put In 12K Exc. Remove Asphalt	Fri 8/7	1 day																												
19	Remove Asphalt from Entire Site (12K Exc.)	Sat 8/8	1 day																												
20	PC78 to do Cut and Fills Behind 12K Exc.	Sat 8/8	1 day																												
21	Prep. 304.4 for Sidewalk	Mon 8/10	3 days																												
22	Prep Sidewalk - Front Street	Mon 8/10	1 day																												
23	Prep and Subgrade Roundabout	Tue 8/11	1 day																												
24	Install Vertical Curb - Pine St./ Front St.	Wed 8/12	1 day																												
25	Install Vertical Curb - Linden St./ Pine St.	Wed 8/12	2 days																												
26	Install Vertical Curb - Front St./ Linden St. (#3 and #4)	Wed 8/12	2 days																												
27	Prep Front St. North-Side Sidewalk	Thu 8/13	2 days																												
28	Form and Pour Concrete	Thu 8/13	2 days																												

Exeter Roundabout Project