



	Task Name	Duration	Finish	Predecessors	Resource	% Complete	Aug 2 '26	Aug 9 '26	Aug 16 '26	Aug 23 '26
							F S S M T W T F	F S S M T W T F	F S S M T W T F	F S S M T W T F
1	Put Up Signs and TOMs	4 days	Tue 8/4/26 1			100%				
2	Mobilize Barrels for Road Closure	1 day	Wed 8/5/26 1			100%				
3	Road Closure	0 days	Thu 8/6/26 8 2			100%				
4	Mill Intersection at 7am	1 day	Thu 8/6/26 5 2			100%				
5	Lay Out All Saw Cuts	1 day	Thu 8/6/26 5 2			100%				
6	Remove Signs	1 day	Thu 8/6/26 5 2			100%				
7	Sawcut Asphalt	1 day	Fri 8/7/26 5: 4			100%				
11	Mobilize Pipe, Structures, and Bedding Stone	1 day	Fri 8/7/26 5: 4			100%				
8	Remove Asphalt	1 day	Sat 8/8/26 2: 7			100%				
9	Salvage Curb	1 day	Sat 8/8/26 2: 7			100%				
10	Install Light Pole Bases	1 day	Mon 8/10/26 8			100%				
12	Remove Storm Structures	1 day	Mon 8/10/26 8			100%				
13	Set New Storm Structures	2 days	Tue 8/11/26 8			100%				
14	Prep For Perimeter Vertical Curb	2 days	Tue 8/11/26 8			100%				
16	Prep for Splitter Island Sloped Curb	1 day	Wed 8/12/26 14			100%				
15	Stoneface Set Perimeter Vertical Curb	4 days	Thu 8/13/26 8			98%				
18	Prep for Splitter Island Beveled Curb	2 days	Fri 8/14/26 1 16			100%				
17	Stoneface Set Sloped Curb	2 days	Sat 8/15/26 1 15			100%				
20	Prep for Roundabout inner curb	1 day	Sat 8/15/26 1 18			100%				
21	Stoneface Set Roundabout inner curb	1 day	Mon 8/17/26 20			100%				
22	Place Landscaping in Center of Roundabout	1 day	Tue 8/18/26 21			50%				
23	Subgrade Roundabout and Prep Truck Apron	1 day	Tue 8/18/26 21			100%				
24	Stoneface Set Beveled outer Curb Roundabout	1 day	Wed 8/19/26 23			25%				
25	Prep Truck Apron for Concrete	1 day	Thu 8/20/26 24			50%				
26	Prep Sidewalks and Tip Downs	2 days	Thu 8/20/26 23			25%				
19	Stoneface Set Splitter Island Beveled Curb	2 days	Fri 8/21/26 5 24			50%				
30	Loam and Seed	2 days	Sat 8/22/26 1 26			0%				
29	Pour Truck Apron	3 days	Tue 8/25/26 25			0%				
27	Pour Concrete for Tip Downs and Splitter Islands	2 days	Wed 8/26/26			0%				
28	Complete Bituminous Sidewalk prep	1 day	Thu 8/27/26 27			0%				
31	Paving	1 day	Thu 8/27/26 29		Bell and Flynn	0%				
32	Signs and Striping	1 day	Fri 8/28/26 5 31		K5	0%				
33	Reopen Road	0 days	Sat 8/29/26 1			0%				

Project: Exeter Roundabout
Schedule
Date: Wed 8/19/26 7:49 PM

Task
Split
Milestone
Summary
Project Summary
Inactive Task
Inactive Milestone



Inactive Summary
Manual Task
Duration-only
Manual Summary Rollup
Manual Summary
Start-only
Finish-only



External Tasks
External Milestone
Deadline
Progress
Manual Progress

