



EXETER PUBLIC WORKS DEPARTMENT

13 NEWFIELDS ROAD EXETER, NH 03833-3792 (603) 773-6157 FAX 772-1355
www.exeternh.gov/publicworks

Date: 6/30/17

2017 Town of Exeter Paving Program

Tentative Schedule

- 7/10 Pave (Level) High St, Portsmouth Ave to Drinkwater Rd
- 7/11-14 Adjust Structures High St, Towle / Wheelwright Neighborhood
- 7/13 Reclaim Bow St, Clifford St, Marlboro St, Rocky Hill
- 7/14 Fine Grade Bow & Clifford
- 7/17 Fine Grade Marlboro, Rocky Hill
- 7/17 Pave (Base course) Bow, Clifford; Pave (level) River St Neighborhood
- 7/18 Pave (Base course) Marlboro, Rocky Hill; Pave (Finish) Towle / Wheelwright
- 7/19 Pave Finish course High St
- 7/20 Pave Finish course High St
- 7/21 Pave (Finish) Towle / Wheelwright Neighborhood
- 7/24 Pave (Finish) Towle / Wheelwright Neighborhood
- 7/25 Pave (Finish) Towle / Wheelwright Neighborhood
- 7/26 Reclaim Winter St
- 7/27 Fine Grade Winter St
- 7/28 Fine Grade Winter St
- 7/31 Pave (Base course) Winter St
- 8/1 Pave (Level) Winter St / Harvard St Neighborhood
- 8/2-4 Adjust Structures Winter St / Harvard St Neighborhood/Front St
- 8/7 Pave (Finish) Winter St/Harvard St Neighborhood
- 8/8 Pave (Finish) Winter St/Harvard St Neighborhood
- 8/11 Pave Finish course Front St (Elm to Tan)
- 8/14-18 Clean up / Fill in for rain delays /Shoulder backing -----
- 8/21-25 Adjust Structures River St Neighborhood
- 8/28-31 Pave Finish River St Neighborhood
- September Pave (Finish) Great Hill Ct

Note: *This is a tentative schedule only and is subject to change without notice due to unforeseen circumstances.*